

Mission Creek Bridge **Park County, Montana**

UPDATE FOR THE WEEK ENDING 7/26/19

TO: Park County

FROM: Nate Peressini, Project Engineer – STAHL ENGINEERING & ASSOCIATES
Kathy Thompson, Project Manager – STAHL ENGINEERING & ASSOCIATES

DATE: July 26, 2019

Contractual Substantial Completion Date: 8/14/19

Scheduled Substantial Completion/Final Walk Through: 8/6/19

Work Completed This Week:

- Geocell foundation installed.
- Bridge riprap placed.
- Precast concrete bridge structure set into place.
- Bridge deck was welded and grouted together.
- Bridge end backfill at both approaches was placed and compacted.

Work To Be Completed Next Week:

- Install bridge guardrail.
- Install cattleguard.
- Install fencing and gates.
- Finish grading and seeding.



Installing Bridge



Placing Bridge Approach Material