

Convict Grade Bridge **Park County, Montana**

UPDATE FOR THE WEEK ENDING 5/24/19

TO: Park County
FROM: Nate Peressini, Project Engineer – STAHL ENGINEERING & ASSOCIATES
Kathy Thompson, Project Manager – STAHL ENGINEERING & ASSOCIATES
DATE: May 24, 2019

BRIDGE OPEN TO TRAFFIC EVENING OF MAY 24, 2019

Contract Days Remaining to Reach Substantial Completion: 5

Work Completed This Week:

- Beam were grouted together.
- Bridge approach material has been placed and compacted on both bridge approaches.
- Diaphragms were installed.
- Concrete curb was placed.
- Bridge guardrail was installed.
- Bridge approach temporary traffic control in place.

Contract time for the Convict Grade Road Bridge project is now on hold. The remaining days in the contract will be used for the following items:

- Finish grade approaches by placing base course material and asphalt pavement.
- Installation of approach guardrail.
- Finish grade topsoil replacement and seeding.
- Replace disturbed fence.

Contractor will continue to work on removal of the detour approaches. This work is not part of the Convict Grade Road Bridge contract but was part of a separate contract for the detour bridge. Activities include, but are not limited to:

- Material haul off
- Topsoil replacement and grading
- Silt fence removal



Backwall in place



Bridge approaches built up

Bridge approach railing will not be installed, and approaches will remain gravel. Concrete eco-blocks will be utilized at these approaches to direct traffic onto bridge. A 10-mph speed limit will be in effect as there will be bumps at both ends of the bridge as the asphalt will not be installed.

Anticipated date for paving asphalt approaches is middle to late June. This date will be finalized and communicated to affected residents well in advance so the public can plan accordingly. The roadway closure for the approach paving and installation of bridge approach railing is anticipated for 3 to 4 days in duration.