U.S. Department of Transportation
Federal Highway Administration

Federal Lands Highway
"Commitment to Excellence"

MT PARK 63(1)
Tom Miner Creek Road Capital Improvements Project

Construction Newsletter

U.S. Department of Transportation

FOREST SERVICE U.S. DEPARTMENT OF AGRICULTURE

PARK COUNTY MONTANA

Week of November 16, 2018

For questions regarding the project contact:

Matt Bean - WFL PE

(360) 607-4061

matthew.bean@dot.gov

The Tom Miner Creek Road Capital Improvements Project is located approximately 40 miles Southwest of Livingston, Montana in Paradise Valley. The project work consists of removal and replacement of the two deteriorating short span concrete bridges over Tom Miner Creek and Rock Creek. The existing bridges will be replaced with longer and wider GRS-IBS bridges, riprap protection, and guardrail. The project will also include some rehabilitation work on the Carbella Truss Bridge consisting of replacing the existing bridge deck and repairing some of the truss members.

Current Operations

The cold weather concrete protection enclosure was completed at the Rock Creek Bridge site early this week. With the protection enclosure in place, the Ultra High Performance Concrete was placed in the bridge beam keyways this week and work was able to progress on the rebar and formwork for the concrete bridge rails. At the Tom Miner Site the temporary traffic detour was removed and riprap along the west side of the bridge was able to progress.

Carbella Bridge was able to be reopened this week after an inspection of the bridge identified no new damage to the structure from last weeks overloading. The bridge is open to public use once again.

There will be no work next week as the Contractor is taking a break over the Thanksgiving Holiday. The following week work will resume with finishing the form work at Rock Creek, pouring the concrete rails, and finalizing riprap at Tom Miner.

Traffic Control

Yield signs are in placed for a temporary traffic detour over a temporary bridge at Rock Creek. Speeds are limited to 10 miles per hour through the traffic detour and over the temporary bridge.

CONTRACT NO:
69056718C000009

AWARDED TO:
Pavkov Contracting Corp
Sumter, SC 29150

Construction Photos

Placing the Ultra High Performance Concrete for the Rock Creek Bridge inside the cold weather protection.

The traffic detour removed and riprap being placed to the west of the Tom Miner Creek bridge.